

## Nanded Waghala City Municipal Corporation, Nanded

Main office, opp. Guru Govindsinghji Hospital vazirabad, Nanded – 431 602. P.B.X.: 02462:- 234710,234577,234404, FAX: 02462-232071, <u>www.nwcmc.gov.in</u>



## Date: 28/02/2014 01/03/2014

## **COMPLETION CERTIFICATE**

Name of orgnization		Nanded waghala City Municipal corporation Nanded					
Name of Department		JNNURM- ROADS					
1	Name of work	Improvement of Movement Network in Nanded city under JNNURM-Package No.2 Construction of Godavari River Bridge and road no. 10.					
2	Estimate cost .	42.80 Crore					
3	Name of the Contractor	M/s RKEC Projects pvt. Ltd. 10-12-1, Rednam Aleczr, Rednam gardens Vishakhapatnam-530002					
4	Tender cost	55.64 Crore					
5	Work order No.	NWCMC/JNNURM/ ROADS/ 1594/07 Dt. 16.5.2007					
6	Stipulated period of completion	15 months.					
7	Date of completion	31.3.2012					
8	Value of work executed	Rs. 60.23 Crore					
9	Remarks	The bridge is a four lane bridge of length 859 meters with approaches the span of ridge is 32 mtrs of 19 spans with piling as foundation.					
	financial years 2007-2008 2008-2009 2009-2010 2010-2011 2011-2012	Rs. 85535195-00 Rs. 212608026-00 Rs. 157585754-00 Rs. 95589573-00 Rs. 51024824-00					
11	The detailed quantities executed by them A. Piling	2007-8	2008-9	2009-10	2010-11	2011-12	Total
o.	B. R.C.C. Concrete C. Steel D. Earth work Excavation/Formation	203	1,999 696	5,020 623 7,250	7,015 903 9,850	6,429 580	20463 Cum 3005 MT 17,100 Cun
	E .Embankment/Filling Using Gravel.			20,050	59066		79,116 cum
	F. Stone Pitching Gabion wall G. Launching of PSC				1,495	7, 425	8920 Cum
	Girders H. Paving concrete in		, -	4,904	8 .		4,904 Cum
	highways for Road  I. Anti Corrosive		\$l			15,951	15,951 Cum
	Protective Coating J. Length of Pavement		<u>=</u>		ē	12,550	12550 Sqm
	Road No.10 K. Bituminous Macadam.					4 2, 015	4 KM 2,015 Cum

Certified that the above information is correct and true to the best of my knowledge and that the performance of M/S RKEC Projects Private Limited Visakhapatnam on the above contract has been satisfactory, in terms of his meeting schedules, deployment of manpower and equipment and ensuring quality of work.

Executive Engineer,
Nanded Waghala City William Red Satisfation Nanded.

Copy to:

1 Project Manager ,IL&FS Ltd. Shankarrao Chavan Auditorium ,Nanded 2 M/S RKEC Projects Pvt. Ltd, Visakhapatanam.