




कोच्चिन पोर्ट ट्रस्ट
COCHIN PORT TRUST
मुख्य अभियंता कार्यालय
CHIEF ENGINEER'S OFFICE
कोच्चिन/Cochin - 682009




EXPERIENCE CERTIFICATE (INTERIM)

1. Agreement No. : 16 & 17 of 2015-2016
2. Name of work : Construction of MULTI- User Liquid Terminal at Puthuvypeen, Cochin Port on EPC Contract basis.
3. Name and address of contractor : M/s. RKEC Projects Limited,
#10-12-1, Rednam Alcazar,
Rednam Gardens,
Vishakapatnam-530002.
4. Date of award of work : 23-07-2015
5. Award Contract Price : Rs. 217,32,49,989/-
6. Period of Contract : 24 months
7. Date of commencement of work : 12-02-2016
8. Scheduled date of completion : 11-02-2018
9. Works so far completed : All marine piling works, superstructure approach trestle of MULT and Barge jetty, 75% of precast works, 75% of procurement of equipments for electro-mechanical works, procurement of fender, 50% of procurement of rocks for seawall.
10. Balance work to be completed : Land piling works, civil works of deck slab of MULT and Barge jetty, precast works, road work, reclamation & shore protection works etc.
11. Physical progress of work as on 06.06.2017 : 59 % against a target of 62%.
12. Value of work completed as on 30.04.2017 : 112 Crores.
13. Quality of work : Satisfactory

14. Salient features of the work : The work consist of design and construction of marine structures, industrial buildings and structures both offshore and onshore founded on pile foundation. Cost of civil work is approximately 77% and electro-mechanical works 23 %.

This certificate is issued at the request of M/s.RKEC Projects Limited for bidding of tender in DGNP



Handwritten signature and date: 06/06/17.

SUPERINTENDING ENGINEER (CP)

अधीक्षण अभियंता (सी पी)
SUPERINTENDING ENGINEER (CP)
मुख्य इंजीनियर का कार्यालय
CHIEF ENGINEER'S OFFICE