



EAST COAST RAILWAY

Office of the
Dy.Chief Engineer/Con./II,
E.Co.Rly.,BBS.
Dt.31-08-2016.


No. Dy.CE/C/II/BBS/Credential/ Spl

TO WHO SO EVER IT MAY CONCERN

This is to certify that, the following contract agreement has been awarded to M/s. RKEC Project Pvt Ltd., Visakhapatnam-530020 the details of which are furnished as under:

1. Name of work : Construction of proposed Major Bridge No.63 (Open web girder) & No.66(PSC slab) with pile foundation & RCC substructure, Earthwork, Blanketing, Mechanical compaction etc. in approaches and other allied works in connection with doubling of Delang-Puri Section of KUR Division in between Km.482.40 to Km.499.180 A/L.No.CE/Con/HQ/BBS/ER/T/Br.63 & 66/DLG-PUI/1121/RKEC/003504 dt.05.09.2013.
2. C.A. No. : 40/CE/C/HQ/BBS/ECOR/2013
3. Total cost of work: Original : Rs.15,77,87,170/-
Revised : Rs.14,32,89,238/-(Final Variation)
Payment made : Rs. 14,32,89,238/-
4. Date of commencement : 07.10.2013
5. Original date of completion : 04.09.2014
6. Revised date of completion. : 31.05.2015
7. Actual date of completion : 31.05.15 (Work completed)
8. Total Nos. of extension granted : 02 Nos extensions granted without imposition of any penalty.
9. Availability of technical man power : Adequate.
Machines, tools and plants
10. Financial capability : Sound
11. Tendency of extra claim : No
12. Arbitration cases pending with the contractor if any : No
13. Whether work has been completed or not : Work completed. Final bill passed.
14. Scope of work : Construction of Major Bridge with pile foundation & RCC substructure, Earthwork, Blanketing, Mechanical compaction etc. in approaches and other allied works.
15. Performance of the contractor : Satisfactory.

This certificate is issued on the request of the contractors.


Dy. Chief Engineer/Con/II
E.Co.Railway, Bhubaneswar.
उप मुख्य अभियन्ता (निर्माण-II)
पूर्व तट रेलवे, भुवनेश्वर
Dy.Chief Engineer (Con-II)
E. Co. Rly., Bhubaneswar