

DEVIATION ORDER NO.05

(Extension of time)

Speed Post

Director General Naval Project

Naval Base – Post

Visakhapatnam – 530 014

DG/9000/11/2015-16/ 89 /GE(S)

24 Dec 2018

M/s RKEC Projects Ltd, #10-12-1, 3rd Floor, Rednam Alcazar, Rednam Gardens, Opp SBI Main Branch, Visakhapatnam - 530 002 will carry out under mentioned work as per terms and conditions under CA NO.DDG & CE (V) 11 of 2015 - 16 for "AUGMENTATION OF SHORE SUPPLY AT N-4 TO N-26 JETTIES, DRY DOCKS, SLIPWAYS AND DEGAUSSING BAY AT NAVAL DOCKYARD VISAKHAPATNAM"

PARTICULARS

1. Authority : HQ E8 letter No.DG/3317/236/E8 dated 21 Dec 2018.
(FC No. D/81 dt. 18 Dec 2018 for Rs Nil)
2. Brief description of work: An extension of time upto and including **30 Sep 2019** for has been Granted by the Accepting Officer for completion of work under the above contract. This super seeds the date of completion as shown in Deviation Order No. 04 dated 23 Apr 2018. In granting the extension of time that is an expressed condition agreed by both the parties to the contract that all other conditions of the contract shall still hold good. The financial effect of the Do is 'NIL' and no claim or compensation against this extension will be entertained by the Government.

3. Time effect

- (a) Date of completion as per contract : 15 Nov 2017
- (b) Date of completion as per previous order : 14 Nov 2018
- (c) Revised date of completion : 30 Sep 2019

4. Financial effect:-

- (a) Present order : **Rs.NIL**

	Billed Direct	Measurable	Total
(b) Contract amount as adjusted by previous order.	-	Rs.19, 89, 24,554.00	Rs.19, 89, 24,554.00
(c) Contract amount upto and including this order.	-	Rs.19, 89, 24,554.00	Rs.19, 89, 24,554.00

5. Technically Checked


JE (QS&C)

Accepted


Contractor
or
(Their accredited representative having Valid power of attorney)

Approved


(AK Chauhan, IDSE)
EE
GE (Services)

Distribution :-

1. M/s RKEC Projects Ltd,
#10-12-1, 3rd Floor, Rednam Alcazar,
Rednam Gardens, Opp SBI Main Branch,
Visakhapatnam - 530 002
2. CDA Secunderabad, (Through AO DGNP (V)) 3. Director (C) 4. Director (Wks) 5. CWE (Wks) 2
6. GE (Wks) 3
- 